

# TESD Conestoga High School Athletic Fields Project - Updated Schedule

**DRAFT**

ID	Task Name	Start	Finish	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025
1	Initial Project Review	Thu 5/27/21	Mon 1/24/22							
9										
10	Schematic Design & Design Development	Tue 1/25/22	Mon 4/17/23							
22										
23	Land Entitlements	Thu 10/20/22	Thu 5/30/24	Land Entitlements						
24	Formal Tentative Sketch, Initial Planning Commission	Thu 10/20/22	Thu 10/20/22							
25	Township Zoning	Fri 10/21/22	Mon 1/30/23							
26	Township Preliminary Plan Approval	Tue 1/31/23	Thu 10/19/23	Preliminary Plan Approval						
27	NPDES Process	Tue 7/18/23	Mon 1/29/24	NPDES Process						
28	TPD HOP Plans	Fri 8/25/23	Thu 9/21/23							
29	PennDOT HOP	Fri 9/22/23	Thu 5/2/24	PennDOT HOP						
30	Sewage Facilities Planning Module Exemption	Tue 7/18/23	Mon 12/4/23	Sewage Facilities Planning Module Exemption						
31	Township Final Plan Approval	Fri 12/22/23	Thu 2/15/24	Township Final Plan Approval						
32	Township Staff Approval Finalization	Fri 2/16/24	Thu 4/11/24	Township Staff Approval Finalization						
33	Land Entitlements Complete/Plans Recording	Fri 5/3/24	Thu 5/30/24	Land Entitlements Complete/Plans Recording						
34										
35	Documentation/Bidding/Awards	Fri 11/3/23	Wed 7/10/24	Documentation/Bidding/Awards						
36	Construction Documentation	Fri 11/3/23	Thu 3/7/24	Construction Documentation						
45										
46	Cooperative Purchasing Contracts	Thu 1/25/24	Tue 5/28/24	Cooperative Purchasing Contracts						
47	Existing Structures Demolition	Thu 1/25/24	Tue 4/30/24	Existing Structures Demolition						
48	Bid Document Distribution	Thu 1/25/24	Thu 1/25/24	Bid Document Distribution						
49	Pre-bid Project Walk through	Fri 1/26/24	Thu 2/1/24	Pre-bid Project Walk through						
50	Bidder Questions & Substitutions	Fri 2/2/24	Tue 2/20/24	Bidder Questions & Substitutions						
51	Response to Bidder and Addendums	Wed 2/21/24	Tue 3/5/24	Response to Bidder and Addendums						
52	Bid Submissions	Wed 3/6/24	Wed 3/6/24	Bid Submissions						
53	Bid Review	Thu 3/7/24	Wed 3/27/24	Bid Review						
54	Contract Recommendations	Thu 3/28/24	Thu 3/28/24	Contract Recommendations						
55	FC Committee Review	Tue 4/16/24	Tue 4/16/24	FC Committee Review						
56	Board Approval, Contract Award and Notice to Proceed	Wed 4/17/24	Tue 4/30/24	Board Approval, Contract Award and Notice to Proceed						
57	Sitework and Athletic Equipment and Security	Mon 3/18/24	Tue 5/28/24	Sitework and Athletic Equipment and Security						
58	Bid Document Distribution	Mon 3/18/24	Mon 3/18/24	Bid Document Distribution						
59	Pre-bid Project Walk through	Tue 3/19/24	Mon 3/25/24	Pre-bid Project Walk through						
60	Bidder Questions & Substitutions	Tue 3/26/24	Thu 4/11/24	Bidder Questions & Substitutions						
61	Response to Bidders and Addendums	Fri 4/12/24	Thu 4/25/24	Response to Bidders and Addendums						
62	Bid Submissions	Fri 4/26/24	Fri 4/26/24	Bid Submissions						
63	Bid Review	Mon 4/29/24	Fri 5/10/24	Bid Review						

# TESD Conestoga High School Athletic Fields Project - Updated Schedule

DRAFT

