#### Facilities Committee Meeting Wednesday, January 18, 2023

#### 7:00 PM – TEAO- ROOM 200

#### **AGENDA**

- I. Review of Minutes November 15, 2022
- **II.** Construction Report
- III. Discussion and Update Items
  - a. Bid Package #1 HVAC Renovations and Upgrades at NEES, VFES, TEMS, VFMS, CHS & NOC Bid Results HSA
  - b. Athletic Fields Update
  - c. District Playgrounds Update
  - d. Capital Sources & Uses
  - e. Other
- IV. Public Comment
- V. Future Facilities Committee Meetings

Tuesday, February 21, 2023 Tuesday, March 21, 2023

#### 2022 Committee Goals

- 1. Monitor student enrollment, township reports, District programs and existing school facilities.
- 2. Review and update the District Infrastructure Report.
- 3. Use Goals #1 and #2 to ensure District facilities meet the needs of students, staff and Administration.
- 4. Develop, review, and prioritize the facilities projects for summer 2023.
- Continue to evaluate the closeout out of the Conestoga High School Renovation and Expansion project.
- 6. Work in conjunction with the Finance Committee to maintain funding of the capital improvement plan.
- 7. Support the District's efforts to assess and implement practices that promote environmental sustainability, including energy uses.
- 8. Review and update the District Playgrounds Infrastructure Report.
- 9. Investigate grant opportunities and potential private outside funds for capital projects.

#### **Facilities Committee Meeting Minutes**

November 15, 2022 7:00 p.m.

#### **Attending all or part of the meeting:**

Board Committee Members: Michele Burger, Chair, Todd Kantorczyk, Dr. Robert Singh,

Sue Tiede

Other Board Members: Dr. Roberta Hotinski, Susan Audrain, Maryann Picconi

T/E School District Representatives: Dr. Richard Gusick, Art McDonnell, Deborah Klahold, Colm

Kelly

Other: Matt Heckendorn and David Farabaugh from Heckendorn

Shiles Architects, Michael Kissinger from Pennoni

Community Members: Maura Redmond, Jay Joyce

#### **Review of the Minutes:**

• The Committee reviewed and recommended the minutes of the October 18, 2022, meeting be placed on the next Board consent agenda.

#### **Construction Report:**

- Mr. Heckendorn reviewed the status of the 2021 Bid Package #1 for the interior upgrades at BES, HES, and VFES. The secure vestibules are substantially complete.
- Mr. Farabaugh reviewed the status of the 2022 Bid Packages. Bid Package #1 for the HVAC Renovations and Upgrades at NEES, TEMS, VFMS, and CHS had the final equipment installed and is nearing completion. Bid Package #2 for the Interior Renovations and Upgrades at DES, HES, NEES, VFMS, and CHS is substantially complete. Bid Package #3 for the Exterior Renovations and Upgrades at BES, DES, HES, NEES, TEMS, and VFMS is substantially complete.

#### **2022-23 Infrastructure Fee Proposal Letters:**

• Mr. McDonnell stated that there are two fee proposal letters and two related schematics for the widening of the entry driveway at Valley Forge Elementary School requested by the Committee to be studied as an alternate to the paving project next summer. One plan has a single lane widening and the second a double lane both with the option of added a traffic calming island and straightening of the bus loop Mr. Kissinger explained both fee proposal letters and the design of each scenario. The Committee decided to table the discussion in favor of a more comprehensive review that would include the prior traffic study that provided potential solutions that should also be considered.

#### **Athletic Fields Update:**

• Mr. Heckendorn announced that the zoning hearing at Tredyffrin Township from October and been continued to November 16, 2022. After the Township ruling on our requested relief, HSA will update

#### Draft

the project schedule. Mr. Heckendorn stated that material cost has increased 11% since the March 2022 project cost projection. HSA continues to look at strategies to mitigate the rising cost.

#### **District Playgrounds Update:**

• Ms. Burger gave an overview of the playground projects being considered. Mr. Heckendorn explained the process HSA has used in evaluating the playgrounds, and how they are looking at purchasing equipment using COSTARS. Mr. Kissinger reviewed the process for getting variances from both townships regarding permeable vs nonpermeable surface and storm water management. The Committee discussed and requested that the rubberized surfaces be evaluated at each school with Devon being made smaller to be in line with other schools and also possibly relocated to have more efficient use of the play areas. Additionally, the Committee questioned the need for sheds at each school and asked the Administration to provide further evidence for their need at a future meeting,

#### **Capital Sources & Uses:**

• There was no update discussed.

#### **Committee Goals:**

• The goals were previously updated and the Chair accepted these as final for future meetings

#### Other:

None

#### **Public Comment:**

- Maura Redmond commented on Athletic Fields, Playgrounds, and Capital Sources & Uses
- Jay Joyce commented on Athletic Fields.

#### **Adjournment:**

• The meeting adjourned at 8:47 PM.

#### **Future Meetings:**

- Tuesday, December 20, 2022, at 7:00 PM.
- Tuesday, January 17, 2022, at 7:00 PM.

#### **Facilities Committee Meeting Construction Report**

January 2023

#### **2021 Construction Projects:**

1. Project #2 –Bid Package #1 – Interior Upgrades at BES, HES & VFES

Issued for Bid
Bids Received
Committee Reviewed
Board Approved
Construction Start:
Partial Completion:
Secure Vestibule and Fire Alarm Scheduled Completion:
January 20, 2021
February 26, 2021
March 9, 2021
March 22, 2021
June 17, 2021
August 27, 2021
Summer 2022

#### **2022 Construction Projects:**

1. Project #1 – Bid Package #1 – HVAC Renovations and Upgrades at NEES, TEMS, VFMS & CHS

• Issued for Bid	December 15, 2021
• Bids Received	January 13, 2022
<ul> <li>Committee Reviewed</li> </ul>	January 18, 2022
Board Approved	January 24, 2022
• Construction Start:	June 17, 2022
• Scheduled Completion:	August 19, 2022

#### **2023 Construction Projects:**

1. Project #1 – Bid Package #1 – HVAC Renovations and Upgrades at NEES, VFES, TEMS, VFMS, CHS & NOC

•	Issued for Bid	December 19, 2022
•	Bids Received	January 12, 2023
•	Committee Review	January 18, 2023
•	Board Approval	January 23, 2023
•	Construction Start:	June 19, 2023
•	Scheduled Completion:	August 21, 2023

2. Project #2 – Bid Package #2 – Interior Renovations and Upgrades at DES, HES, NEES, VFES, TEMS, VFMS & CHS

January 16, 2023
February 9, 2023
February 21, 2023
February 27, 2023
June 19, 2023
August 21, 2023



January 18, 2023

Mr. Arthur McDonnell Tredyffrin/Easttown School District 940 West Valley Road, Suite 1700 Wayne, Pa 19087

Re: Bid Review – TESD Summer '23, Bid Package #1 HVAC Renovations and Upgrades to NEES, VFES, TEMS, VFMS, CHS & NOC
HSA Project Number 21-011.01

Dear Art,

Attached please find bid sheet associated with the above referenced project. Bids submitted include:

- For the General Trades Contract, TESD received one bid (two GC's attended the pre-bid meeting).
- For the Mechanical Contract, TESD received one bid (nine MC's attended the pre-bid meeting).
- For the Electrical Contract, TESD received three bids (four EC's attended the pre-bid meeting).

The low bid is approximately sixty percent (60%) over the project budget excluding alternates, as noted below;

Original Project Budget Total:	\$3,675,565
Original Project Budget Total (Excluding Alternate):	\$2,652,565
Low Bid Total (base bid)):	\$4,263,199
Differential:	\$1,610,634

The significant overage of base bid versus budget, and the focus of this project on HVAC, HSA and TESD reviewed these results with Richard Delp of Schiller & Hersh. Mr. Delp's point of view is that the significant overage is based on four factors (with number three being the primary concern):

- 1. Continued surplus of construction projects in the marketplace for bidders to select from.
- 2. Continued construction cost escalation and inflation, volatility of the market and contractors bidding in a manner to mitigate for inflation risk and risk of rising material costs.
- 3. Receipt of only one Mechanical Bid (the Mechanical contract comprises 92% of the base bid value.
  - a. Mr. Delp believes this is an 'outlier' bid dollar amount.
  - b. Recall that TESD frequently receives 'outlier' bid dollar amounts.
- 4. The compressed timing/ambitious schedule of this project, with:
  - a. A bid opening in January, for a February award, with Summer Construction.
  - b. Unit ventilator lead times have increased over the course of December '22 and January '23.

All of the low bid contractors have performed work in the District. These contractors include:

- Donald E. Reisinger (General Trades)
- Five Star, Inc. (Mechanical)
- AJM Electric, Inc. (Electrical)

With regards to project alternates, one alternate was included. Alternate #1 involves unit ventilator replacement of approximately half of the unit ventilators anticipated for replacement at CHS. This portion of the work was bid as an alternate based on direction from TESD. The cost for the alternate appears to be high for the work involved, therefore we do not recommend awarding the alternate.



Should the District elect to award the contracts as noted above (not accepting Alternate 1) the totals would be as follows;

	Project Total Bid	\$ 4,263,199
EC	AJM Electric, Inc	\$ 115,000
MC	Five Star, Inc.	\$ 3,934,999
GTC	Donald E. Reisinger	\$ 213,200

Given the District's long-term goals and objectives, we would recommend the District consider rebidding this work, later in Summer/Fall of 2023, and revise a target of Summer 2024 construction. This would potentially increase the interest of other bidders and provide more time for pre-construction and material procurement. As the District is aware, due to equipment lead times certain projects (especially those with sophisticated Mechanical and/or Electrical equipment) have been subject to equipment installation in the Fall following target Summer construction.

Alternately, the District could elect to proceed with award of the base contracts to the low bid Contractors as noted.

Please advise of any questions or concerns.

Best regards,

David Farabaugh

cc: Matthew A. Heckendorn

Colm Kelly Mary Minicozzi Richard Delp Marshall Barkman Fred Gordon

#### TESD Bid Package 1 - HVAC Renovations and Upgrades (Project #22-011.01)

New Eagle Elementary School, Valley Forge Elementary, Tredyffrin/Easttown Middle School, Valley Forge Middle School, Conestoga High School & Network Operations Center for Tredyffrin/Easttown School District

GENERAL TRADES CONTRACT	Donald E. Reisinger, Inc.
BASE BID	\$213,200.00
MECHANICAL CONTRACT	Five Star, Inc.
BASE BID	\$3,934,999.00
Alternate #1: CHS: Unit Ventilator Replacement: Approximately half of the Unit Ventilators replacements at CHS shall be part of the alternate bid	\$1,555,555.00

ELECTRICAL CONTRACT

BASE BID

Alternate #1: CHS: Unit Ventilator Replacement: Approximately half of the Unit
Ventilators replacements at CHS shall be part of the alternate bid

AJM Electric, Inc.	
\$115,000.00	
\$25,500.00	

Wise Electrical Contractors	
	LLC
	\$136,000.00
	\$32.000.00

A. N. Lynch Co., Inc.
\$200,000.00
\$55,000.00

APPARENT LOW TOTAL \* \$4,263,199.00

Bid Package 1 - original budget\* \$2,652,565.00

DIFFERENTIAL \$1,610,634.00

ROW

APPARENT LOW BID PER

<sup>\*</sup>Does not include Alt.

# TESD PLAYGROUND REPLACEMENT PLAN

December 20, 2022







# **BACKGROUND**



Playground equipment over the years has been generously provided and replaced by the PTO.

The PTO has worked hard to raise funds. It's a big task for them to take on, and to do so in a manner consistent for all schools and kids.

To provide **equity and accessibility** across all schools the Facilities Committee and School Board has tasked the team with providing a plan of replacement of playgrounds for all schools.

#### Approach to 10 year infrastructure budgeting is:

- 1 Assess existing
- 2 Design for kindergarten, grades 1-4, and middle schools
- 3 Budget for replacement

### DRAFT

# **ASSESS EXISTING**



#### REUSE | REPLACE | REMOVE | REDESIGN | STANDARDIZE

#### **ASSESS EQUIPMENT**

Complete walk-through with two Playground Equipment Vendors who are **Certified Playground Safety Inspectors** to identify equipment which needs the most immediate attention.

#### **GATHER INFORMATION**

Two work sessions with **principals** and **athletic staff** to identify general wants and needs, and pros/cons of existing equipment. Interviews focus on:


- accessibility
- safety
- visibility
- capacity
- maintenance
- equity across schools

# **ASSESS EXISTING**

















### **DESIGN**





#### **EQUIPMENT**

- A "standardization of equipment" was established to create a baseline for budgeting.
- Final design can be modified to fit each schools needs.

#### **PLAY SURFACE**


- Existing playgrounds primarily use playground mulch (wood chips) and select locations have turf (DES & BES).
- Wood mulch does not allow easy accessibility for children in wheelchairs and requires maintenance every year to refill mulch that has been run-off due to rain.
- Budgets have built in allowances for replacement of wood mulch with an accessible and low maintenance product; rubberized, poured in place, play surface.

# **DESIGN**



A "standardization of equipment" was established to create a baseline for budgeting.






# **DESIGN**



Rubberized play surface was selected as the basis for budgeting since every playground needs an optimal surface to accommodate the schools needs:

- Safety (better fall protection rated for 16 feet)
- Accessibility
- Maintenance
- Aids in stormwater management




# KINDERGARTEN PLAYGROUND EQUIPMENT




# TYPICAL LARGE PLAYGROUND STRUCTURE

- NOMINAL SIZE OF 20' X 35'
- 4 RAISED PLATFORMS WITH CONNECTIONS
- 8 METHODS OF GETTING UP OR DOWN
- AT LEAST 2 SLIDES / 1 SLIDE TO BE A 3-PACK



# TYPICAL PLAYGROUND STRUCTURE

- NOMINAL SIZE OF 12' X 8'
- 4 MAIN ELEMENTS
- ROPE WALL
- INSTRUMENT
- ROCK CLIMBING
- OTHER CLIMBING
- ETC.




# FREE-STANDING EQUIPMENT

NOMINAL SIZE OF 2' X 2'



#### **BENCHES**

• 6' WITH BACK (IN GROUND)




# **GRADES 1-4 PLAYGROUND EQUIPMENT**




# TYPICAL LARGE PLAYGROUND STRUCTURE

- NOMINAL SIZE OF 25' X 35'
- 4 RAISED PLATFORMS WITH CONNECTIONS
- 8 METHODS OF GETTING UP OR DOWN
- AT LEAST 3 SLIDES



# TYPICAL ROPE CLIMBING STRUCTURE

- NOMINAL SIZE OF 18' X 18'
- NOMINAL HEIGHT OF 6'
- ACCOMMODATES UP TO 35 CHILDREN



# FREE-STANDING EQUIPMENT

- SENSORY WAVE NOMINAL SIZE OF 2' X 2'
- RIBBON CLIMBER 8' HIGH
- SURFBOARD NOMINAL SIZE OF 2' X 6'








#### **BENCHES**

• 6' WITH BACK (IN GROUND)




# TYPICAL SWING EQUIPMENT



#### **10-SWING SWING-SET**

- EACH SCHOOL TO HAVE MIN. OF 2 ADA **ZERO-G CHAIR SWINGS**
- EACH SCHOOL TO HAVE MIN. OF 2 TANDEM **SWINGS**
- EACH SCHOOL TO HAVE MIN. 24+ SWINGS (8 & KINDERGARTEN / 16 @ GRADES 1-4)




#### **8-SWING SWING-SET**

# 

#### **6-SWING SWING-SET**



#### **4-SWING SWING-SET**



# **BEAUMONT ELEMENTARY**




#### **TOTAL SURFACE AREAS**

NEW RUBBERIZED PLAY SURFACE	15,000 SQ FT
NEW TURF	1,500 SQ FT
EXISTING ASPHALT FOR PAINTING	11,900 SQ FT

#### PLAYGROUND EQUIPMENT LEGEND


- REPLACE KINDERGARTEN PLAYGROUND EQUIPMENT AND **PLAY SURFACE**
- REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- SENSORY WALK AND COLORFUL GRAPHIC PAINTINGS ON **EXISTING ASPHALT**
- REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- REPLACE PLAYGROUND PLAY SURFACE




# BEAUMONT KINDERGARTEN EQUIPMENT

# **DRAFT**

#### 1 LARGE PLAY STRUCTURE




#### **1 6-SWING SWING-SET**




1 FREE-STANDING




**2 BENCHES** 






#### 1 PLAY STRUCTURE




#### 1 4-SWING SWING-SET




# **BEAUMONT GRADES 1-4 EQUIPMENT**

# **DRAFT**


#### 1 LARGE PLAY STRUCTURE




#### 1 ROPE CLIMBING STRUCTURE




#### **2 6-SWING SWING-SETS**





#### 1 4-SWING SWING-SET



#### **3 FREE-STANDING**









#### **3 BENCHES**







# **DEVON ELEMENTARY**




#### **TOTAL SURFACE AREAS**

NEW RUBBERIZED PLAY SURFACE	15,000 SQ FT
NEW TURF	1,500 SQ FT
EXISTING ASPHALT FOR PAINTING	18,030 SQ FT

#### PLAYGROUND EQUIPMENT LEGEND


- REPLACE KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE
- D2 REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- REMOVE EQUIPMENT AND FOOTINGS, TEMPORARILY PATCH PLAY SURFACE
- D4 REPLACE PLAYGROUND PLAY SURFACE
- SENSORY WALK AND COLORFUL GRAPHIC PAINTINGS ON EXISTING ASPHALT




# **DEVON KINDERGARTEN EQUIPMENT**

# **DRAFT**

#### 1 LARGE PLAY STRUCTURE




#### **1 6-SWING SWING-SET**




#### 1 FREE-STANDING




**2 BENCHES** 






#### 1 PLAY STRUCTURE




#### 1 4-SWING SWING-SET




# **DEVON GRADES 1-4 EQUIPMENT**

# **DRAFT**


#### 1 LARGE PLAY STRUCTURE




#### 1 ROPE CLIMBING STRUCTURE




#### **2 6-SWING SWING-SETS**





#### 1 4-SWING SWING-SET



#### **3 FREE-STANDING**








#### **3 BENCHES**







# HILLSIDE ELEMENTARY




#### **TOTAL SURFACE AREAS**

NEW RUBBERIZED PLAY SURFACE	15,000 SQ FT
NEW TURF	1,500 SQ FT
EXISTING ASPHALT FOR PAINTING	8,850 SQ FT

#### PLAYGROUND EQUIPMENT LEGEND


- REPLACE KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE
- H2 REPLACE KINDERGARTEN SWINGSET AND PLAY SURFACE
- PROVIDE NEW EQUIPMENT AND PLAY SURFACE ON EXISTING GRASS
- REPLACE SWINGS AND PLAY SURFACE, OTHER EQUIPMENT TO REMAIN
- H3 H5 H7 SENSORY WALK AND COLORFUL GRAPHIC PAINTINGS ON EXISTING ASPHALT




# HILLSIDE KINDERGARTEN EQUIPMENT

### **DRAFT**

#### 1 LARGE PLAY STRUCTURE




#### **1 6-SWING SWING-SET**




#### 1 FREE-STANDING




**2 BENCHES** 






#### 1 PLAY STRUCTURE




#### 1 4-SWING SWING-SET




# HILLSIDE GRADES 1-4 EQUIPMENT

### DRAFT


#### 1 LARGE PLAY STRUCTURE




\*Main play structure was deemed adequate to lay rubberized play surface underneath




#### 1 ROPE CLIMBING STRUCTURE




#### **2 6-SWING SWING-SETS**





#### 1 4-SWING SWING-SET




#### **3 FREE-STANDING**









#### **3 BENCHES**







# **NEW EAGLE ELEMENTARY**




#### **TOTAL SURFACE AREAS**

NEW RUBBERIZED PLAY SURFACE	15,000 SQ FT
NEW TURF	1,500 SQ FT
EXISTING ASPHALT FOR PAINTING	9,390 SQ FT

#### PLAYGROUND EQUIPMENT LEGEND


- NEW KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE ON EXISTING GRASS
- PROPOSED KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE
- N3 SENSORY WALK AND COLORFUL GRAPHIC PAINTINGS ON EXISTING ASPHALT
- N5 EXTEND PLAY SURFACE AND RELOCATE GAGA PIT
- N6 REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE




# NEW EAGLE KINDERGARTEN EQUIPMENT

### **DRAFT**

#### 1 LARGE PLAY STRUCTURE




#### **1 6-SWING SWING-SET**




1 FREE-STANDING




**2 BENCHES** 






#### **1 PLAY STRUCTURE**




#### 1 4-SWING SWING-SET




# **NEW EAGLE GRADES 1-4 EQUIPMENT**

# **DRAFT**


#### 1 LARGE PLAY STRUCTURE




#### 1 ROPE CLIMBING STRUCTURE




#### **2 6-SWING SWING-SETS**





#### 1 4-SWING SWING-SET



#### **3 FREE-STANDING**









#### **3 BENCHES**







# **VALLEY FORGE ELEMENTARY**




#### **TOTAL SURFACE AREAS**

NEW RUBBERIZED PLAY SURFACE	15,000 SQ FT
NEW TURF	1,500 SQ FT
EXISTING ASPHALT FOR PAINTING	5,990 SQ FT

#### PLAYGROUND EQUIPMENT LEGEND


- REPLACE KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE
- V2 REPLACE KINDERGARTEN PLAYGROUND EQUIPMENT AND PLAY SURFACE
- V3 REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- V4 PROVIDE NEW PLAYGROUND SURFACE
- V5 REPLACE PLAYGROUND EQUIPMENT AND PLAY SURFACE
- SENSORY WALK AND COLORFUL GRAPHIC PAINTINGS ON EXISTING ASPHALT




# VALLEY FORGE KINDERGARTEN EQUIPMENT

### **DRAFT**

#### 1 LARGE PLAY STRUCTURE




#### **1 6-SWING SWING-SET**




#### 1 FREE-STANDING




#### **2 BENCHES**






#### **1 PLAY STRUCTURE**




#### 1 4-SWING SWING-SET




# **VALLEY FORGE GRADES 1-4 EQUIPMENT**

### **DRAFT**


#### 1 LARGE PLAY STRUCTURE




#### 1 ROPE CLIMBING STRUCTURE




#### **2 6-SWING SWING-SETS**





#### 1 4-SWING SWING-SET




#### **3 FREE-STANDING**









#### **3 BENCHES**







# **DISTRICT-WIDE COMPARISON**



#### **EXISTING**

#### **PROPOSED**

	BES	DES	HES	NEES	VFES	BES	DES	HES	NEES	VFES
PLAY SURFACE										
RUBBERIZED PLAY SURFACE	-	-	-	-	-	15,000 SF				
TURF	1,460 SF	6,650 SF	-	-	-	1,500 SF				
ASPHALT	11,900 SF	18,030 SF	8,850 SF	9,390 SF	5,990 SF	11,900 SF	18,030 SF	8,850 SF	9,390 SF	5,990 SF
SWINGS										
SET OF 4	1	0	2	2	0	2	2	2	2	2
SET OF 6	3	4	1	1	3	3	3	3	3	3
SET OF 8	0	1	0	0	1	-	-	-	-	-
TOTAL SWINGS	22	32	14	14	26	26	26	26	26	26
KINDERGARTEN EQUIPMENT										
LARGE PLAY STRUCTURE	1	1	1	1	-	1	1	1	1	1
PLAY STRUCTURE	1	-	-	-	4	1	1	1	1	1
FREE-STANDING EQUIPMENT	1	1	1	1	-	1	1	1	1	1
BENCH	-	-	-	-	-	2	2	2	2	2
<b>GRADES 1-4 EQUIPMENT</b>										
LARGE PLAY STRUCTURE	1	1	1	1	1	1	1	*	1	1
PLAY STRUCTURE	3	2	-	1	2	-	-	-	-	-
ROPE CLIMBING STRUCTURE	-	-	-	-	-	1	1	*	1	1
FREE-STANDING EQUIPMENT	3	3	2	1	-	3	3	3	3	3
BENCH		-	-		-	3	3	3	3	3

<sup>\*</sup>The existing main play structure was deemed adequate and will remain, new rubberized play surface to be installed underneath



# REPLACEMENT STRATEGY





#### **10 YEAR PLAN**

#### Path forward:

- Review package with Facilities Committee (September 2022)
- Obtain approvals in October 2022
- Start Replacement for Summer 2023

#### Prioritization using 4 categories:



#### Schedule takes into consideration:


- focus of immediate needs first
- economy of scale
- ensuring adequate equipment is provided for each school year
- township approvals

REPLACEMENT PLAN

**PLAYGROUND** 

# **BEAUMONT ELEMENTARY**





1-3 YEAR PLAN






#### PLAYGROUND REPLACEMENT

District-Wide Playground Replacement	Baseline 2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
Beaumont Elementary School												
DWPR001 DWPR B1.E Kindergarten Playground equipment	\$136,508							\$179,636				
DWPR002 DWPR B1.S Kindergarten Playground replace play surface	\$66,033							\$86,895				
DWPR003 DWPR B2.E Replace equipment	\$7,676							\$10,101				
DWPR004 DWPR B2.S Replace play surface	\$29,348							\$38,620				
DWPR005 DWPR B3.E Replace equipment and trim trees	\$9,570							\$12,594				
DWPR006 DWPR B3.S Replace play surface	\$19,481							\$25,636				
DWPR007 DWPR B4 Asphalt repainting	\$11,500			\$12,936								
DWPR008 DWPR B5.E Replace equipment, trim trees	\$166,936			\$187,781								
DWPR009 DWPR B5.S Replace play surface	\$228,459			\$256,985								
DWPR010 DWPR B6 Replace play surface	\$36,938							\$48,608				
DWPR011 DWPR B7 provide outdoor storage	\$7,604							\$10,006				
DWPR012 DWPR B8 Add area for turf or rubberized play surface at existing grass, location TBD	\$37,950							\$49,940				
DWPR013 DWPR B9 Basketball pole padding	\$2,588											\$3,983
DWPR014 DWPR B10 Stormwater Management	\$17,250			\$19,404								
DWPR014.5 DWPR B11 Provide picnic tables	\$12,167		\$13,160									
Subtotal	\$790,009	\$0	\$13,160	\$477,106	\$0	\$0	\$0	\$462,035	\$0	\$0	\$0	\$3,983

# **DEVON ELEMENTARY**












Dis	strict-\	Wide Playground Replacement	Baseline 2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
Devon Elem	entary S	chool												
DWPR015	DWPR	D1.E Kindergarten Playground replace equipment	\$144,185	\$149,952										
DWPR016	DWPR	D1.S Kindergarten Playground replace play surface, add accessible path	\$113,850	\$118,404										
DWPR017	DWPR	D2.E Replace equipment	\$172,712					\$210,130						
DWPR018	DWPR	D2.S1 Replace play surface (currently playground mulch)	\$136,620					\$166,219						
DWPR019	DWPR	D2.S2 Replace play surface (currently turf)	\$110,055					\$133,899						
DWPR020	DWPR	D3 Remove equipment (single slide play unit and pull up bars), footings, and temporarily patch play surface	\$4,600	\$4,784										
DWPR021	DWPR	D4.E Replace equipment	\$3,795					\$4,617						
DWPR022	DWPR	D4.S Replace play surface	\$18,975					\$23,086						
DWPR023	DWPR	D5.P Asphalt repainting	\$11,500					\$13,992						
DWPR024	DWPR	D5.R Asphalt repair	\$4,147					\$5,045						
DWPR025	DWPR	D6 Provide outdoor storage	\$7,604					\$9,251						
DWPR026	DWPR	D7 Add area for turf or rubberized play surface at existing grass, location TBD	\$37,950											\$58,422
DWPR027	DWPR	D8 Replace basketball pole padding	\$4,140											\$6,373
DWPR028	DWPR	D9 Stormwater Management	\$23,000	\$23,920										
DWPR028.5	DWPR	D10 Provide picnic tables	\$12,167		\$13,160									
Subtotal			\$805,299	\$297,060	\$13,160	\$0	\$0	\$566,239	\$0	\$0	\$0	\$0	\$0	\$64,796

# HILLSIDE ELEMENTARY





1-3 YEAR PLAN 4-6 YEAR PLAN 7-10+ YEAR PLAN ANYTIME






Dis	strict-\	Wide Playground Replacement	Baseline 2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
Hillside Eler	mentary	School												
DWPR029	DWPR	H1.E Kindergarten Playground replace equipment	\$136,508	\$141,969										
DWPR030	DWPR	H1.S Kindergarten Playground replace play surface, add accessible path	\$94,875	\$98,670										
DWPR031	DWPR	H2.E Replace kindergarten swingset	\$7,676			\$8,635								
DWPR032	DWPR	H2.S Replace kindergarten play surface, including tire area	\$45,540			\$51,226								
DWPR033	DWPR	H3 Asphalt repainting	\$8,050			\$9,055								
DWPR034	DWPR	H4.E Provide new equipment on existing grass	\$20,125			\$22,638								
DWPR035	DWPR	H4.S Provide new play surface on existing grass	\$91,080			\$102,453								
DWPR036	DWPR	H5 Asphalt repainting	\$8,050			\$9,055								
DWPR037	DWPR	H6.E Replace swings, other equipment to remain	\$14,260			\$16,041								
DWPR038	DWPR	H6.S Replace play surface	\$148,005			\$166,485								
DWPR039	DWPR	H7 Asphalt repainting	\$11,500			\$12,936								
DWPR040	DWPR	H8 Basketball pole padding	\$1,035	\$1,076										
DWPR041	DWPR	H9 Provide outdoor storage	\$7,604		\$8,224									
DWPR042	DWPR	H10 Modification of equipment to remove spinning play portion	\$4,600		\$4,975									
DWPR043	DWPR	H11 Add area for turf or rubberized play surface at existing grass, location TBD	\$37,950			\$42,689								
DWPR044	DWPR	H12 Stormwater Management	\$11,500	\$11,960										
DWPR044.5	DWPR	H13 Provide picnic tables	\$12,167		\$13,160									
Subtotal			\$660,526	\$253,675	\$26,359	\$441,212	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0

### **NEW EAGLE ELEMENTARY**










District	-Wide Playground Replacement	Baseline 2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
New Eagle Elemen	tary School												
DWPR045 DWPF	N1.E New Kindergarten Play area, equipment on existing grass	\$7,676							\$10,101				
DWPR046 DWPF	N1.S New Kindergarten Play area, play surface on existing grass	\$53,130							\$69,915				
DWPR047 DWPF	N2.E Proposed Kindergarten Playground area equipment	\$136,390							\$179,480				
DWPR048 DWPF	N2.S Proposed Kindergarten Playground area play surface	\$91,080							\$119,855				
DWPR049 DWPF	R N3 Asphalt repainting	\$11,500					\$13,992						
DWPR050 DWPF	N4 Basketball pole padding	\$1,035	\$1,076										
DWPR051 DWPF	N5 Extend play surface and relocate gaga pit	\$22,770					\$27,703						
DWPR052 DWPF	N6.E Replace equipment	\$176,507					\$214,747						
DWPR053 DWPF	N6.S Replace play surface	\$212,520					\$258,563						
DWPR054 DWPF	N7 Add area for turf or rubberized play surface at existing grass, location TBD	\$37,950									\$54,015		
DWPR055 DWPF	N8 Provide Outdoor Storage	\$7,604									\$10,823		
DWPR056 DWPF	N9 Stormwater Management	\$23,000					\$27,983						
DWPR056.5 DWPF	N10 Provide picnic tables	\$12,167		\$13,160									
Subtotal		\$793,329	\$1,076	\$13,160	\$0	\$0	\$542,988	\$0	\$379,352	\$0	\$64,837	\$0	\$0

# **VALLEY FORGE ELEMENTARY**









Distric	ct-Wide Playground Replacement	Baseline 2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033
Valley Forge Eler	nentary School												
DWPR057 DWF	V1.E New Kindergarten Playground area equipment	\$136,508		\$147,648									
DWPR058 DWF	V1.S New Kindergarten Playground area play surface with extended sidewalk	\$72,105		\$77,989									
DWPR059 DWF	V2.E New Kindergarten Playground area equipment	\$7,676		\$8,303									
DWPR060 DWF	V2.S New Kindergarten Playground area play surface with extended sidewalk	\$45,540		\$49,256									
DWPR061 DWF	V3.E Replace equipment	\$20,125		\$21,767									
DWPR062 DWF	V3.S Replace play surface, potentially combine with adjacent play surface	\$34,155		\$36,942									
DWPR063 DWF	PR V4 New surface for gaga pit	\$26,565		\$28,733									
DWPR064 DWF	V5.E Replace equipment	\$156,382		\$169,142									
DWPR065 DWF	PR V5.S Replace play surface	\$204,930		\$221,652									
DWPR066 DWF	PR V6 Asphalt repainting	\$11,500		\$12,438									
DWPR067 DWF	V7 Replace basketball pole padding	\$2,070											\$3,187
DWPR068 DWF	V8 Provide Outdoor Storage	\$7,604		\$8,224									
DWPR069 DWF	PR V9 Provide picnic tables	\$12,167		\$13,160									_
DWPR070 DWF	V10 Add area for turf or rubberized play surface at existing grass, location TBD	\$37,950		\$41,047									
DWPR071 DWF	V11 Stormwater Management	\$17,250		\$18,658									
Subtotal		\$792,527	\$0	\$854,958	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$3,187

# REPLACEMENT BUDGET SUMMARY



	2022 Baseline	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	TOTAL
BEAUMONT ELEMENTARY	\$790,009	\$0	\$13,160	\$477,106	\$0	<b>\$</b> 0	<b>\$</b> 0	\$462,035	<b>\$</b> 0	<b>\$</b> 0	\$0	\$3,983	\$956,284
DEVON ELEMENTARY	\$805,299	\$297,060	\$13,160	<b>\$</b> 0	\$0	\$566,239	\$0	<b>\$</b> O	<b>\$</b> 0	<b>\$</b> 0	\$0	\$64,796	\$941,255
HILLSIDE ELEMENTARY	\$660,526	\$253,675	\$26,359	\$441,212	\$0	<b>\$</b> 0	\$0	<b>\$</b> O	<b>\$</b> 0	<b>\$</b> 0	\$0	<b>\$</b> 0	\$721,247
NEW EAGLE ELEMENTARY													
INLW LAGE ELLIVILINIANI	\$793,447	\$1,076	\$13,160	<b>\$</b> 0	<b>\$</b> 0	\$542,988	<b>\$</b> 0	\$379,508	<b>\$</b> 0	\$64,837	\$0	<b>\$</b> 0	\$1,001,569
VALLEY FORGE ELEMENTARY	\$792,527	<b>\$</b> 0	\$854,958	<b>\$</b> 0	\$0	\$0	<b>\$</b> 0	<b>\$</b> 0	<b>\$</b> 0	<b>\$</b> 0	\$0	\$3,187	\$858,145
	¥1 12,321	ΨΟ	¥05 <del>4</del> ,750	ΨΟ	ΨΟ	ψ3,107	ψ030,143						
ALL SCHOOLS COMBINED	\$3,841,807	\$551,812	\$920,797	\$918,318	\$0	\$1,109,227	<b>\$</b> 0	\$841,543	<b>\$</b> 0	\$64,837	\$0	\$71,966	\$4,478,500

4% Escalation rate used

### **Capital Sources & Uses**

	В	С	D	E	F	G	н	1	J	ĸ	L	М	N	0
	2021-2022	2022-2023	2023-2024	2024-2025	2025-2026	2026-2027	2027-2028	2028-2029	2029-2030	2030-2031	2031-2032	2032-2033	2033-2034	Total Projected
	Actual	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projected	Projects
Sources														
<ol> <li>Transfer funded Capital Project</li> </ol>	3,003,787	24,785,521	15,441,482	(18,821,579)	(36,776,284)	(51,894,603)	(104,382,007)	(119,544,115)	(130,968,165)	(138, 302, 542)	(145,438,420)	(155,593,414)	(164,780,583)	
2 Proceeds from Bond Issue	31,047,962	0	0	0	0	0	0	0	0	0	0	0	0	
3 GF Transfer to Capital Project	7,000,000													
4 Future Contributions to Capital	0	0	0	0	0	0	0	0	0	0	0	0	0	
5 Total Sources	41,051,749	24,785,521	15,441,482	(18,821,579)	(36,776,284)	(51,894,603)	(104,382,007)	(119,544,115)	(130,968,165)	(138,302,542)	(145,438,420)	(155,593,414)	(164,780,583)	•
Uses														
Infrastructure Projects														
6 Maintenance	4,154,265	5,260,686	5,743,974	7,277,891	6,208,728	4,764,818	4,389,314	3,587,338	1,763,201	2,506,178	2,756,957	523,645	656,117	45,438,847
7 Building codes	-, 10-1, <u>2</u> 00	0,200,000	0,740,574	10.658	83.058	216.011	48.162	33.054	2.306	64.907	2,730,337	85.983	266.468	810.607
8 Accessibility	0	0	0	63.994	25.466	322.630	54,281	560,869	63,593	37.967	43,645	00,500	200,400	1,172,445
9 Security	0	0	306,000	24,000	30,000	0.00	04,201	0.00,009	05,595	0	43,043	0	0	360,000
10 Infrastructure	0	0	533,000	26,206	7,398	1,166,280	189,674	304,746	7,302	96,598	2,794,676	190,327	158,185	5,474,392
11 Sustainability	0	0	033,000	20,200	7,590	44,286	215,479	1,566,308	3,474,275	2,772,415	2,794,070	4,521,224	347,007	12,940,994
Additional Studies	0	U	U	U	O	44,200	210,479	1,500,500	3,474,273	2,772,413	U	4,521,224	347,007	12,940,994
12 Façade Maintenance	0	0	698,000	513.608	344,000	0	0	0	0	36,000	n	0	0	1,591,608
13 Roof Replacement	0	0	1,039,500	1.263.500	0,74,000	0	0	0	0	00,000	0	0	0	2,303,000
14 Technology Infrastructure	1,804,170	830,500	1,075,400	1,808,088	772,175	1,392,145	571,400	3,384,393	0	0	2,253,840	2,187,295	0	14,275,236
15 Traffic Feasibility	1,004,170	030,300	1,075,400	1,000,000	772,173	1,392,143	0 0	0,004,090	0	0	2,233,040	2,107,293	0	14,273,230
Capital Improvements	O	U	O	O	O	O	O	O	O	0	o o	O	0	U
16 CHS Expansion Project	6,755,285	256,853	0	0	0	0	0	0	0	0	0	0	0	256.853
17 New Elementary School	13,478	250,055	0	0	5,000,000	43,000,000	7,000,000	0	0	0	0	0	0	55,000,000
18 Athletic Fields/Facilities	203.986	2.419.000	21.767.000	3.614.000	0,000,000	43,000,000	7,000,000	0	0	0	0	0	0	27,800,000
19 Playground Replacement	203,960	2,419,000	623,551	962,643	776,107	0	1,230,114	0	801,304	0	298,377	0	73,559	4,765,655
20 Air Conditioning Elementary Schools	2,903,249	0	023,331	902,043 N	770,107	0	1,230,114	0	001,304	0	290,377	0	73,339	4,700,000
21 Air Conditioning Middle Schools	2,905,249	0	0	0	0	0	0	0	0	0	0	0	0	0
22 Vestibules	0	0	410,751	0	0	0	0	0	0	0	0	0	0	410,751
Captial Related Costs	U	U	410,731	U	U	U	U	U	U	U	U	U	U	410,731
23 Prof Fees, District Costs, Contingencies	0	400.000	2.003.885	2,390,118	1.649.386	1.581.234	1.339.685	1.887.342	1,222,396	1.102.813	1.629.499	1.501.695	300.267	17.008.320
24 Vehicle Replacement	431,795	177,000	62,000	2,390,110	222,000	1,301,234	124,000	100,000	1,222,390	519,000	378,000	177,000	0 0	1,759,000
25 Purchase of Land/Property	431,793	177,000	02,000	0	222,000	0	124,000	100,000	0	319,000	376,000	177,000	0	1,759,000
25 Purchase of Land/Property	U	0	U	0	0	U	- 0	0	0	U	U	0	0	. 0
26 Total Uses	16,266,228	9,344,039	34,263,061	17,954,706	15,118,318	52,487,404	15,162,109	11,424,050	7,334,377	7,135,878	10,154,994	9,187,169	1,801,603	191,367,708
27 Balance of Sources over Uses	24,785,521	15,441,482	(18,821,579)	(36,776,284)	(51,894,603)	(104,382,007)	(119,544,115)	(130,968,165)	(138,302,542)	(145,438,420)	(155,593,414)	(164,780,583)	(166,582,186)	
Source: 10/2022 Infrastructure Report with pro	operty purchases	<b>S</b>												

### Conestoga High School Expansion Project

					B+C=D	A-D=E
		Α	В	С	Project	Balance
		Budget	Expenditures	<b>Encumbrance</b>	Total	Remaining
1 General Trades - Pe	errotto Builders	16,159,494	15,470,165	986,341	16,456,506	(297,012)
2 Mechanical - Boro	Construction	6,451,000	6,488,168	1,200	6,489,368	(38,368)
3 Plumbing - Jay R R	eynolds Inc	2,534,000	2,540,207	0	2,540,207	(6,207)
4 Electrical - Boro Co	onstruction	3,544,500	3,634,355	0	3,634,355	(89,854)
5 Architect and Engir	neering Fees	2,775,201	3,321,968	6,681	3,328,649	(553,448)
6	<b>Project Construction Total</b>	31,464,195	31,454,862	994,222	32,449,084	(984,889)
7 Feasibility Study		0	0	0	0	0
8 Furniture Fixtures a	and Equipment	1,597,386	1,652,247	0	1,652,247	(54,861)
9 Printing and Postag		1,597,500	1,032,247	0	1,032,247	(34,801)
10 Site Surveys	<b>Je</b>	0	45,970	357	46,326	(46,326)
11 Geotechnical Engir	neer	15,000	147,096	0	147,096	(132,096)
12 Permits & Approval		696,213	448,624	724	449,348	246,865
13 Legal	•	030,210	51,240	0	51,240	(51,240)
14 Technology		0	01,210	0	0 1,2 10	0
15	Total Non-Contract Purchase	2,308,599	2,345,176	1,081	2,346,257	(37,658)
16 Custodial Support		150,000	0	0	0	150,000
17 Maintenance Suppo	ort	150,000	0	0	0	150,000
18 Security Support		150,000	0	0	0	150,000
19 Asbestos Removal	(Incl. Supplies)	25,000	0	0	0	25,000
20 Project Supervision	1	300,000	0	0	0	300,000
21 Networking/Telepho	one/Security Wire	25,000	7,031	0	7,031	17,969
22 District Miscellaneo	ous	50,000	86,826	0	86,826	(36,826)
23	Total District Charges	850,000	93,857	0	93,857	756,143
24 Pro	ject Contingency	2,161,962	0	0	0	2,161,962
•				-	-	
25	Total Project:	36,784,756	33,893,895	995,303	34,889,198	1,895,558

### Network Upgrade

	_	_	_	B+C=D	A-D=E
	Α	В	C	Project	Balance
A lafa-atomic Control on ODW Community	Budget	Expenditures	Encumbrance	Total	Remaining
1 Infrastructure Contractor - CDW Government	737,403	503,823	133,925	637,748	99,655
2 Infrastructure Contractor - CNI Sales	963,972	841,464	173,609	1,015,073	(51,101)
3 Architect and Engineering Fees	35,755	99,221	32,450	131,671	(95,916)
4 Project Construction Total	1,737,130	1,444,508	339,984	1,784,492	(47,362)
5 Feasibility Study		1,000	0	1,000	(1,000)
6 Furniture Fixtures and Equipment	0	0	0	0	0
7 Printing and Postage	0	0	0	0	0
8 Site Surveys	0	0	0	0	0
9 Contracted Electrical Support	50,000	17,160	0	17,160	32,840
10 Permits & Approval	0	0	0	0	0
11 Legal	0	0	0	0	0
12 Technology	20,000	0	0	0	20,000
13 Furniture & Equipment	0	0	0	0	0
14 Total Non-Contract Purchase	e 70,000	18,160	0	18,160	51,840
15 Custodial Support	15,000	0	0	0	15,000
16 Maintenance Support	15,000	0	0	0	15,000
17 Security Support	0	0	0	0	0
18 Asbestos Removal (Incl. Supplies)	0	0	0	0	0
19 Project Supervision	20,000	0	0	0	20,000
20 Networking/Telephone/Security Wire	20,000	0	0	0	20,000
21 District Miscellaneous	50,000	0	0	0	50,000
22 Total District Charges	120,000	0	0	0	120,000
23 Project Contingency	150,000	0	0	0	150,000
24 Total Project	2,077,130	1,462,668	339,984	1,802,652	274,478

Name					B+C=D	A-D=E
General Contractor - Uhrig Construction   903,070   861,077   78,000   939,077   (36,007)   2 Mechanical - Clipper Pipe & Service   48,500   25,294   23,206   48,500   0   3 Electrical - S.B Conrad   218,200   212,271   13,182   225,453   (7,253)   4 Plumbing - Stan-Roch Construction   83,500   89,822   0   89,822   (6,322)   5 Architect and Engineering Fees   135,100   134,674   426   135,100   0   0   0   0   0   0   0   0   0		Α	<del>-</del>	С	•	
2 Mechanical - Clipper Pipe & Service   48,500   25,294   23,206   48,500   0   0   3 Electrical - S.B. Conrad   218,200   212,271   13,182   225,453   (7,253)   4 Plumbing - Stan-Roch Construction   83,500   88,822   0   89,822   (6,322)   5 Architect and Engineering Fees   135,100   134,674   426   135,100   0   0   0   0   0   0   0   0   0		Budget	-	Encumbrance		Remaining
3   Electrical - S.B. Conrad   218,200   212,271   13,182   225,453   (7,253)   4   Plumbing - Stan-Roch Construction   83,500   89,822   0   89,822   (6,322)   6   6   87,000   134,674   426   135,100   0   0   0   0   0   0   0   0   0	1 General Contractor - Uhrig Construction	903,070	861,077	78,000	939,077	(36,007)
4 Plumbing - Stan-Roch Construction         83,500         89,822         0         89,822         (6,322)           5 Architect and Engineering Fees         135,100         134,674         426         135,100         0           6         Project Construction Total         1,388,370         1,323,138         114,815         1,437,953         (49,583)           7 Feasibility Study         0		48,500	25,294	·	48,500	J
5 Architect and Engineering Fees         135,100         134,674         426         135,100         0           6         Project Construction Total         1,388,370         1,323,138         114,815         1,437,953         (49,583)           7 Feasibility Study         0		218,200	212,271	13,182	225,453	(7,253)
Project Construction Total   1,388,370   1,323,138   114,815   1,437,953   (49,583)		•	,	0	•	(6,322)
7 Feasibility Study         0         0         0         0         0           8 Furniture Fixtures and Equipment         0         0         0         0         0           9 Printing and Postage         0         0         0         0         0           10 Site Surveys, Testing         20,000         0         0         0         0           11 Professional Fees         0         0         0         0         0           12 Permits & Approval         35,000         3,364         0         3,364         31,636           13 Legal         5,000         0         0         0         5,000           14 Technical Services         0         65,500         2,700         68,200         (68,200)           15 Furniture & Equipment         0						
8 Furniture Fixtures and Equipment         0         0         0         0         0           9 Printing and Postage         0         0         0         0         0         0           10 Site Surveys, Testing         20,000         0         0         0         0         0         0           11 Professional Fees         0         5,000         0         0         0         0         5,000         0         0         0         0         5,000         0	6 Project Construction Total	1,388,370	1,323,138	114,815	1,437,953	(49,583)
8 Furniture Fixtures and Equipment         0         0         0         0         0           9 Printing and Postage         0         0         0         0         0         0           10 Site Surveys, Testing         20,000         0         0         0         0         0         0           11 Professional Fees         0         5,000         0         0         0         0         5,000         0         0         0         0         5,000         0	7 Feasibility Study	0	0	0	0	0
10 Site Surveys, Testing   20,000   0   0   0   20,000     11 Professional Fees   0   0   0   0   0   0     12 Permits & Approval   35,000   3,364   0   3,364   31,636     13 Legal   5,000   0   0   0   0   5,000     14 Technical Services   0   65,500   2,700   68,200   (68,200)     15 Furniture & Equipment   0   0   0   0   0   0     16 Total Non-Contract Purchase   60,000   68,864   2,700   71,564   (11,564)     17 Custodial Support   10,000   0   0   0   10,000     18 Maintenance Support   10,000   0   0   0   10,000     19 Security Support   10,000   0   0   0   10,000     20 Asbestos Removal (Incl. Supplies)   0   0   0   0   0     21 Project Supervision   0   0   0   0   0     22 Networking/Telephone/Security Wire   0   0   0   0   0     23 District Miscellaneous   20,000   0   0   0   50,000     25 Project Contingency   30,000   0   0   0   30,000     25 Project Contingency   30,000   0   0   0   30,000     26 Project Contingency   30,000   0   0   0   30,000     27 Project Contingency   30,000   0   0   0   30,000     28 Project Contingency   30,000   0   0   0   30,000     29 Project Contingency   30,000   0   0   0   30,000     20 Project Contingency   30,000   0   0   0   0     21 Project Contingency   30,000   0   0   0   0     22 Project Contingency   30,000   0   0   0   0     23 Project Contingency   30,000   0   0   0   0     24 Project Contingency   30,000   0   0   0   0     25 Project Contingency   30,000   0   0   0   0     26 P		0	0	0	0	0
11 Professional Fees   0	9 Printing and Postage	0	0	0	0	0
12 Permits & Approval   35,000   3,364   0   3,364   31,636     13 Legal   5,000   0   0   0   5,000     14 Technical Services   0   65,500   2,700   68,200   (68,200)     15 Furniture & Equipment   0   0   0   0   0     16	10 Site Surveys, Testing	20,000	0	0	0	20,000
13 Legal   5,000   0   0   0   5,000     14 Technical Services   0   65,500   2,700   68,200   (68,200)     15 Furniture & Equipment   0   0   0   0   0     16	11 Professional Fees	0	0	0	0	0
14 Technical Services         0         65,500         2,700         68,200         (68,200)           15 Furniture & Equipment         0         0         0         0         0         0           16         Total Non-Contract Purchase         60,000         68,864         2,700         71,564         (11,564)           17 Custodial Support         10,000         0         0         0         0         10,000           18 Maintenance Support         10,000         0         0         0         0         10,000           19 Security Support         10,000         0         0         0         0         0         10,000           20 Asbestos Removal (Incl. Supplies)         0         <	12 Permits & Approval	35,000	3,364	0	3,364	31,636
15 Furniture & Equipment         0         0         0         0         0           16         Total Non-Contract Purchase         60,000         68,864         2,700         71,564         (11,564)           17 Custodial Support         10,000         0         0         0         10,000           18 Maintenance Support         10,000         0         0         0         0         10,000           19 Security Support         10,000         0         0         0         0         0         10,000           20 Asbestos Removal (Incl. Supplies)         0	13 Legal	5,000	0	0	0	5,000
16         Total Non-Contract Purchase         60,000         68,864         2,700         71,564         (11,564)           17 Custodial Support         10,000         0         0         0         10,000           18 Maintenance Support         10,000         0         0         0         0         10,000           19 Security Support         10,000         0         0         0         0         0         10,000           20 Asbestos Removal (Incl. Supplies)         0 <th>14 Technical Services</th> <th>0</th> <th>65,500</th> <th>2,700</th> <th>68,200</th> <th>(68,200)</th>	14 Technical Services	0	65,500	2,700	68,200	(68,200)
17 Custodial Support   10,000   0   0   0   10,000     18 Maintenance Support   10,000   0   0   0   10,000     19 Security Support   10,000   0   0   0   10,000     20 Asbestos Removal (Incl. Supplies)   0   0   0   0   0     21 Project Supervision   0   0   0   0   0     22 Networking/Telephone/Security Wire   0   0   0   0   0     23 District Miscellaneous   20,000   0   0   0   20,000     24	15 Furniture & Equipment	0	0	0	0	0
18 Maintenance Support       10,000       0       0       0       10,000         19 Security Support       10,000       0       0       0       0       10,000         20 Asbestos Removal (Incl. Supplies)       0       0       0       0       0       0       0       0         21 Project Supervision       0       20,000       0       0       0       50,000       0       0       0       50,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       0       30,000       0	16 Total Non-Contract Purchase	60,000	68,864	2,700	71,564	(11,564)
18 Maintenance Support       10,000       0       0       0       10,000         19 Security Support       10,000       0       0       0       0       10,000         20 Asbestos Removal (Incl. Supplies)       0       0       0       0       0       0       0       0         21 Project Supervision       0       20,000       0       0       0       50,000       0       0       0       50,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       30,000       0       0       0       0       30,000       0	17 Custodial Support	10,000	0	0	0	10,000
20 Asbestos Removal (Incl. Supplies)       0       0       0       0       0         21 Project Supervision       0       0       0       0       0         22 Networking/Telephone/Security Wire       0       0       0       0       0         23 District Miscellaneous       20,000       0       0       0       0       20,000         24       Total District Expenditures       50,000       0       0       0       50,000         25       Project Contingency       30,000       0       0       0       30,000		·	0	0	0	10,000
20 Asbestos Removal (Incl. Supplies)       0       0       0       0       0         21 Project Supervision       0       0       0       0       0         22 Networking/Telephone/Security Wire       0       0       0       0       0         23 District Miscellaneous       20,000       0       0       0       0       20,000         24       Total District Expenditures       50,000       0       0       0       50,000         25       Project Contingency       30,000       0       0       0       30,000	• •	10,000	0	0	0	10,000
22 Networking/Telephone/Security Wire         0         0         0         0         0           23 District Miscellaneous         20,000         0         0         0         20,000           24         Total District Expenditures         50,000         0         0         0         50,000           25         Project Contingency         30,000         0         0         0         30,000	20 Asbestos Removal (Incl. Supplies)	0	0	0	0	
23 District Miscellaneous         20,000         0         0         0         20,000           24         Total District Expenditures         50,000         0         0         0         50,000           25         Project Contingency         30,000         0         0         0         30,000	21 Project Supervision	0	0	0	0	0
24         Total District Expenditures         50,000         0         0         0         50,000           25         Project Contingency         30,000         0         0         0         30,000	22 Networking/Telephone/Security Wire	0	0	0	0	0
25 Project Contingency 30,000 0 0 30,000	23 District Miscellaneous	20,000	0	0	0	20,000
	24 Total District Expenditures	50,000	0	0	0	50,000
26 Total Project: 1,528,370 1,392,002 117,515 1,509,517 18,853	25 Project Contingency	30,000	0	0	0	30,000
	26 Total Project:	1,528,370	1,392,002	117,515	1,509,517	18,853

				B+C=D	A-D=E
	Α	В	С	Project	Balance
	Budget	<b>Expenditures</b>	Encumbrance	Total	Remaining
1 General Contractor - Donald E Reisinger	120,200	94,561	25,639	120,200	0
2 Mechanical - Clipper Pipe & Service	2,790,000	1,414,886	1,375,115	2,790,000	0
3 Electrical - AJM Electric Inc.	83,150	33,220	49,930	83,150	0
4 Architect and Engineering Fees	245,300	148,355	96,945	245,300	0
5 Project Construction Total	3,238,650	1,691,022	1,547,628	3,238,650	0
6 Feasibility Study	1,000	961	39	1,000	0
7 Furniture Fixtures and Equipment	1,000	0	0	0	1,000
8 Printing and Postage	1,000	0	0	0	1,000
9 Site Surveys, Testing	1,500	0	0	0	1,500
10 Professional Fees	500	0	0	0	500
11 Permits & Approval	30,000	26,757	0	26,757	3,243
12 Legal	15,000	0	0	0	15,000
13 Technology	500	0	0	0	500
14 Furniture & Equipment	1,500	0	0	0	1,500
15 Total Non-Contract Purchase	52,000	27,719	39	27,757	24,243
16 Custodial Support	10,000	0	0	0	10,000
17 Maintenance Support	15,000	0	0	0	15,000
18 Security Support	50,000	0	0	0	50,000
19 Asbestos Removal (Incl. Supplies)	3,000	0	0	0	3,000
20 Project Supervision	45,000	0	0	0	45,000
21 Networking/Telephone/Security Wire	5,000	0	0	0	5,000
22 District Miscellaneous	5,000	0	0	0	5,000
23 Total District Expenditures	133,000	0	0	0	133,000
24 Project Contingency	0	0	0	0	0
25 Total Project:	3,423,650	1,718,741	1,547,667	3,266,407	157,243

				B+C=D	A-D=E
	Α	В	С	Project	Balance
	Budget	<b>Expenditures</b>	Encumbrance	Total	Remaining
1 General Contractor - Donald E Reisinger	822,800	799,767	23,033	822,800	0
2 Mechanical - Hirschberg Mechanical	110,455	85,595	24,861	110,455	0
3 Electrical - Hobbs & Company	463,900	432,013	31,888	463,900	0
4 Plumbing - Rogers Mechanical	83,500	78,280	5,220	83,500	0
5 Architect and Engineering Fees	180,900	155,675	16,111	171,786	9,114
6 Project Construction Total	1,661,555	1,551,328	101,113	1,652,441	9,114
7 Feasibility Study	1,000	0	1,000	1,000	0
8 Furniture Fixtures and Equipment	12,657	12,657	0	12,657	0
9 Printing and Postage	1,000	0	0	0	1,000
10 Site Surveys, Testing	600	0	0	0	600
11 Professional Fees	2,500	0	0	0	2,500
12 Permits & Approval	2,100	11,206	0	11,206	(9,106)
13 Legal	650	0	0	0	650
14 Technical Services	100,100	105,100	39,800	144,900	(44,800)
15 Furniture & Equipment	2,000	0	0	0	2,000
16 Total Non-Contract Purchas	e 122,607	128,963	40,800	169,763	(47,156)
17 Custodial Support	5,200	0	0	0	5,200
18 Maintenance Support	700	0	0	0	700
19 Security Support	10,000	0	0	0	10,000
20 Asbestos Removal (Incl. Supplies)	700	0	0	0	700
21 Project Supervision	2,500	0	0	0	2,500
22 Networking/Telephone/Security Wire	2,500	0	0	0	2,500
23 District Miscellaneous	800	0	0	0	800
24 Total District Expenditure	s 22,400	0	0	0	22,400
25 Project Contingency	0	0	0	0	0
26 Total Project	1,806,562	1,680,292	141,913	1,822,204	(15,642)
			<del></del>		

		J		B+C=D	A-D=E
	Α	В	С	Project	Balance
	Budget	Expenditures	Encumbrance	Total	Remaining
1 General Contractor - Donald E. Reisinger	1,032,850	1,067,561	0	1,067,561	(34,711)
2 Architect and Engineering Fees	185,050	128,877	56,173	185,050	0
3 Project Construction Total	1,217,900	1,196,438	56,173	1,252,611	(34,711)
4 Feasibility Study	1,000	388	612	1,000	0
5 Furniture Fixtures and Equipment	365	0	0	. 0	365
6 Printing and Postage	400	0	0	0	400
7 Site Surveys, Testing	548	0	0	0	548
8 Professional Fees	1,827	0	0	0	1,827
9 Permits & Approval	15,853	3,968	0	3,968	11,885
10 Legal	500	0	0	0	500
11 Technology	200	0	0	0	200
12 Furniture & Equipment	500	0	0	0	500
13 Total Non-Contract Purchase	21,193	4,356	612	4,968	16,225
14 Custodial Support	4,000	0	0	0	4,000
15 Maintenance Support	487	0	0	0	487
16 Security Support	18,269	0	0	0	18,269
17 Asbestos Removal (Incl. Supplies)	5,000	0	0	0	5,000
18 Project Supervision	1,705	0	0	0	1,705
19 Networking/Telephone/Security Wire	1,800	0	0	0	1,800
20 District Miscellaneous	1,800	0	0	0	1,800
21 Total District Expenditures	33,061	0	0	0	33,061
22 Project Contingency	0	0	0	0	0
23 Total Project:	1,272,154	1,200,794	56,785	1,257,579	14,575